

Unit Number	Scopes of Work Included in Whitebox													Scopes of Work Included in Unit Owner Finishes																										
	Green cells indicate a scope of work that is either complete or not included													White Cells Indicate a scope of work that is in progress or not complete																										
	Demolition & Stud Clean	Finish Selections Completed	Framing Repairs	Electrical Rough-in	Plumbing Rough-in	Unit Furring Strips Sheetrock	Insulation	Drywall Hang Tape and Float	Texture	Low Voltage Home Run	Unit Owner Sign Off	Estimated Whitebox Completion Date	Adjusted Whitebox Completion Date	Entry Doors	Interior Sliding Glass Doors	Exterior Sliding Glass Doors	Windows	Storage Doors	Estimated Completion Date - Exterior Doors, Windows and Sliding Glass Doors	Cabinet Renderings Approved	Int. Doors, Base and Trim	Paint	Cabinets	Plank / VCT Flooring	Wall and Bath Tile	Countertops	Plumbing Trim-out	Electrical Trim-out	2nd Trim	Finish Hardware	Flooring	Appliances	Unit Owner Sign Off	Estimated Unit Finishes Completion Date	Adjusted Final Completion Date					
<b>Schedule for the Full Time Residents</b>																																								
Unit 4 - 533 Spanish Dr N (Fulltime)												4/18/25																												
Unit 10 - 581 Spanish Dr N (Fulltime)												4/18/25																												
Unit 16 - 629 Spanish Dr N (Fulltime)												4/18/25																												
Unit 17 - 637 Spanish Dr N (Fulltime)												4/25/25																												
Unit 18 - 645 Spanish Dr N (Fulltime)												4/25/25																												
Unit 21 - 669 Spanish Dr N (Fulltime)												4/25/25																												
Unit 25 - 701 Spanish Dr N (Fulltime)												4/25/25																												
Unit 33 - 765 Spanish Dr N (Fulltime)												4/25/25																												
Unit 44 - 853 Spanish Dr N (Fulltime)												4/25/25																												
Unit 45 - 861 Spanish Dr N (Fulltime)												4/25/25																												
Unit 47 - 877 Spanish Dr N (Fulltime)												4/25/25																												
Unit 51 - 909 Spanish Dr N (Fulltime)												4/25/25																												
Unit 64 - 892 Spanish Dr N (Fulltime)												4/18/25																												
Unit 67 - 868 Spanish Dr N (Fulltime)												4/25/25																												
Unit 70 - 951 Spanish Dr S (Fulltime)												4/25/25																												
Unit 73 - 938 Spanish Dr S (Fulltime)												4/25/25																												
Unit 78 - 898 Spanish Dr S (Fulltime)												4/25/25																												
Unit 84 - 850 Spanish Dr S (Fulltime)												4/25/25																												
Unit 86 - 836 Spanish Dr S (Fulltime)												4/25/25																												
Unit 91 - 796 Spanish Dr S (Fulltime)												5/2/25																												
Unit 92 - 788 Spanish Dr S (Fulltime)												5/2/25																												
Unit 96 - 754 Spanish Dr S (Fulltime)												5/2/25																												
Unit 97 - 746 Spanish Dr S (Fulltime)												5/2/25																												
Unit 99 - 730 Spanish Dr S (Fulltime)												5/2/25																												
Unit 101 - 714 Spanish Dr S (Fulltime)												5/2/25																												
Unit 118 - 578 Spanish Dr S (Fulltime)												5/2/25																												
Unit 119 - 570 Spanish Dr S (Fulltime)												5/2/25																												
Unit 121 - 554 Spanish Dr S (Fulltime)												5/2/25																												
Unit 122 - 546 Spanish Dr S (Fulltime)												4/18/25																												
Unit 125 - 524 Spanish Dr S (Fulltime)												5/2/25																												
Unit 126 - 551 Spanish Dr S (Fulltime)												5/2/25																												
Unit 129 - 583 Spanish Dr S (Fulltime)												5/2/25																												
Unit 134 - 623 Spanish Dr S (Fulltime)												5/2/25																												
Unit 135 - 631 Spanish Dr S (Fulltime)												5/2/25																												
Unit 139 - 655 Spanish Way (Fulltime)												5/2/25																												
Unit 141 - 659 Spanish Way (Fulltime)												5/9/25																												
Unit 145 - 628 Spanish Dr N (Fulltime)												5/9/25																												
Unit 148 - 604 Spanish Dr N (Fulltime)												5/9/25																												
Unit 154 - 556 Spanish Dr N (Fulltime)												5/9/25																												

Unit Number	Scopes of Work Included in Whitebox													Scopes of Work Included in Unit Owner Finishes																								
	Green cells indicate a scope of work that is either complete or not included													White Cells Indicate a scope of work that is in progress or not complete																								
	Demolition & Stud Clean	Finish Selections Completed	Framing Repairs	Electrical Rough-in	Plumbing Rough-in	Unit Furring Strips Sheetrock	Insulation	Drywall Hang Tape and Float	Texture	Low Voltage Home Run	Unit Owner Sign Off	Estimated Whitebox Completion Date	Adjusted Whitebox Completion Date	Entry Doors	Interior Sliding Glass Doors	Exterior Sliding Glass Doors	Windows	Storage Doors	Estimated Completion Date - Exterior Doors, Windows and Sliding Glass Doors	Cabinet Renderings Approved	Int. Doors, Base and Trim	Paint	Cabinets	Plank / VCT Flooring	Wall and Bath Tile	Countertops	Plumbing Trim-out	Electrical Trim-out	2nd Trim	Finish Hardware	Flooring	Appliances	Unit Owner Sign Off	Estimated Unit Finishes Completion Date	Adjusted Final Completion Date			
Unit 157 - 668 Spanish Dr N (Fulltime)											5/9/25																											
Unit 159 - 684 Spanish Dr N (Fulltime)											4/18/25																											
Unit 164 - 726 Spanish Dr N (Fulltime)											5/9/25																											
Unit 174 - 895 Spanish Dr S (Fulltime)											5/9/25																											
Unit 177 - 739 El Centro (Fulltime)											5/9/25																											
Unit 179 - 723 El Centro (Fulltime)											5/9/25																											
Unit 182 - 699 El Centro (Fulltime)											5/9/25																											
Unit 183 - 691 El Centro (Fulltime)											5/9/25																											
Unit 189 - 684 El Centro (Fulltime)											4/18/25																											
Unit 192 - 708 El Centro (Fulltime)											4/18/25																											
Unit 196 - 738 El Centro (Fulltime)											5/9/25																											
Unit 198 - 758 El Centro (Fulltime)											5/9/25																											
Unit 201 - 919 Spanish Dr S (Fulltime)											5/9/25																											
Unit 202 - 927 Spanish Dr S (Fulltime)											5/9/25																											
Unit 209 - 727 Spanish Dr S (Fulltime)											5/9/25																											
Unit 210 - 719 Spanish Dr S (Fulltime)											5/9/25																											
Remaining Units																																						
Unit 1 - 509 Spanish Dr N											5/16/25																											
Unit 2 - 517 Spanish Dr N											4/18/25																											
Unit 3 - 525 Spanish Dr N											5/16/25																											
Unit 5 - 541 Spanish Dr N											5/16/25																											
Unit 6 - 549 Spanish Dr N											5/16/25																											
Unit 7 - 557 Spanish Dr N											5/16/25																											
Unit 8 - 565 Spanish Dr N											5/16/25																											
Unit 9 - 573 Spanish Dr N											5/16/25																											
Unit 11 - 589 Spanish Dr N											5/16/25																											
Unit 12 - 597 Spanish Dr N											5/16/25																											
Unit 13 - 605 Spanish Dr N											5/16/25																											
Unit 14 - 613 Spanish Dr N											5/16/25																											
Unit 15 - 621 Spanish Dr N											5/16/25																											
Unit 19 - 653 Spanish Dr N											5/16/25																											
Unit 20 - 661 Spanish Dr N											5/16/25																											
Unit 22 - 677 Spanish Dr N											5/16/25																											
Unit 23 - 685 Spanish Dr N											5/23/25																											
Unit 24 - 693 Spanish Dr N											5/23/25																											
Unit 26 - 709 Spanish Dr N											5/23/25																											
Unit 27 - 717 Spanish Dr N											5/23/25																											
Unit 28 - 725 Spanish Dr N											5/23/25																											
Unit 29 - 733 Spanish Dr N											5/23/25																											
Unit 30 - 741 Spanish Dr N											5/23/25																											
Unit 31 - 749 Spanish Dr N											5/23/25																											
Unit 32 - 757 Spanish Dr N											5/23/25																											

Unit Number	Scopes of Work Included in Whitebox											Scopes of Work Included in Unit Owner Finishes																									
	Green cells indicate a scope of work that is either complete or not included											White Cells Indicate a scope of work that is in progress or not complete																									
	Demolition & Stud Clean	Finish Selections Completed	Framing Repairs	Electrical Rough-in	Plumbing Rough-in	Unit Furring Strips Sheetrock	Insulation	Drywall Hang Tape and Float	Texture	Low Voltage Home Run	Unit Owner Sign Off	Estimated Whitebox Completion Date	Adjusted Whitebox Completion Date	Entry Doors	Interior Sliding Glass Doors	Exterior Sliding Glass Doors	Windows	Storage Doors	Estimated Completion Date - Exterior Doors, Windows and Sliding Glass Doors	Cabinet Renderings Approved	Int. Doors, Base and Trim	Paint	Cabinets	Plank / VCT Flooring	Wall and Bath Tile	Countertops	Plumbing Trim-out	Electrical Trim-out	2nd Trim	Finish Hardware	Flooring	Appliances	Unit Owner Sign Off	Estimated Unit Finishes Completion Date	Adjusted Final Completion Date		
Unit 34 - 773 Spanish Dr N											5/23/25																										
Unit 35 - 781 Spanish Dr N											5/23/25																										
Unit 36 - 789 Spanish Dr N											5/23/25																										
Unit 37 - 797 Spanish Dr N											5/23/25																										
Unit 38 - 805 Spanish Dr N											5/23/25																										
Unit 39 - 813 Spanish Dr N											5/23/25																										
Unit 40 - 821 Spanish Dr N											5/30/25																										
Unit 41 - 829 Spanish Dr N											5/30/25																										
Unit 42 - 837 Spanish Dr N											5/30/25																										
Unit 43 - 845 Spanish Dr N											5/30/25																										
Unit 46 - 869 Spanish Dr N											5/30/25																										
Unit 48 - 885 Spanish Dr N											5/30/25																										
Unit 49 - 893 Spanish Dr N											5/30/25																										
Unit 50 - 901 Spanish Dr N											5/30/25																										
Unit 52 - 917 Spanish Dr N											5/30/25																										
Unit 53 - 925 Spanish Dr N											5/30/25																										
Unit 54 - 933 Spanish Dr N											5/30/25																										
Unit 56 - 949 Spanish Dr N											5/30/25																										
Unit 57 - 957 Spanish Dr N											5/30/25																										
Unit 58 - 940 Spanish Dr N											5/30/25																										
Unit 59 - 932 Spanish Dr N											5/30/25																										
Unit 61 - 916 Spanish Dr N											5/30/25																										
Unit 63 - 900 Spanish Dr N											5/30/25																										
Unit 65 - 884 Spanish Dr N											5/30/25																										
Unit 66 - 876 Spanish Dr N											6/6/25																										
Unit 68 - 860 Spanish Dr N											6/6/25																										
Unit 69 - 852 Spanish Dr N											6/6/25																										
Unit 71 - 959 Spanish Dr S											6/6/25																										
Unit 75 - 922 Spanish Dr S											6/6/25																										
Unit 76 - 914 Spanish Dr S											6/6/25																										
Unit 77 - 906 Spanish Dr S											6/6/25																										
Unit 79 - 890 Spanish Dr S											6/6/25																										
Unit 80 - 882 Spanish Dr S											6/6/25																										
Unit 82 - 866 Spanish Dr S											6/6/25																										
Unit 83 - 858 Spanish Dr S											6/6/25																										
Unit 85 - 844 Spanish Dr S											6/6/25																										
Unit 87 - 828 Spanish Dr S											4/18/25																										
Unit 88 - 820 Spanish Dr S											6/6/25																										
Unit 89 - 812 Spanish Dr S											6/6/25																										
Unit 90 - 804 Spanish Dr S											6/6/25																										
Unit 93 - 847 Spanish Dr S											6/6/25																										
Unit 98 - 738 Spanish Dr S											6/6/25																										

Unit Number	Scopes of Work Included in Whitebox										Scopes of Work Included in Unit Owner Finishes										Estimated Unit Finishes Completion Date	Adjusted Final Completion Date																
	Green cells indicate a scope of work that is either complete or not included										White Cells Indicate a scope of work that is in progress or not complete																											
	Demolition & Stud Clean	Finish Selections Completed	Framing Repairs	Electrical Rough-in	Plumbing Rough-in	Unit Furring Strips Sheetrock	Insulation	Drywall Hang Tape and Float	Texture	Low Voltage Home Run	Unit Owner Sign Off	Estimated Whitebox Completion Date	Adjusted Whitebox Completion Date	Entry Doors	Interior Sliding Glass Doors	Exterior Sliding Glass Doors	Windows	Storage Doors	Estimated Completion Date - Exterior Doors, Windows and Sliding Glass Doors	Cabinet Renderings Approved			Int. Doors, Base and Trim	Paint	Cabinets	Plank / VCT Flooring	Wall and Bath Tile	Countertops	Plumbing Trim-out	Electrical Trim-out	2nd Trim	Finish Hardware	Flooring	Appliances	Unit Owner Sign Off			
Unit 100 - 722 Spanish Dr S											6/6/25																											
Unit 102 - 706 Spanish Dr S											6/6/25																											
Unit 103 - 698 Spanish Dr S											6/13/25																											
Unit 104 - 690 Spanish Dr S											6/13/25																											
Unit 105 - 682 Spanish Dr S											6/13/25																											
Unit 106 - 674 Spanish Dr S											6/13/25																											
Unit 107 - 670 Spanish Dr S											6/13/25																											
Unit 108 - 658 Spanish Dr S											6/13/25																											
Unit 109 - 650 Spanish Dr S											6/13/25																											
Unit 110 - 642 Spanish Dr S											6/13/25																											
Unit 111 - 634 Spanish Dr S											6/13/25																											
Unit 112 - 626 Spanish Dr S											6/13/25																											
Unit 113 - 618 Spanish Dr S											6/13/25																											
Unit 114 - 610 Spanish Dr S											6/13/25																											
Unit 115 - 602 Spanish Dr S											6/13/25																											
Unit 116 - 594 Spanish Dr S											6/13/25																											
Unit 117 - 586 Spanish Dr S											6/13/25																											
Unit 120 - 562 Spanish Dr S											6/13/25																											
Unit 123 - 538 Spanish Dr S											6/13/25																											
Unit 127 - 563 Spanish Dr S											6/13/25																											
Unit 128 - 575 Spanish Dr S											6/13/25																											
Unit 130 - 591 Spanish Dr S											6/13/25																											
Unit 132 - 607 Spanish Dr S											6/13/25																											
Unit 133 - 615 Spanish Dr S											6/13/25																											
Unit 136 - 639 Spanish Dr S											6/13/25																											
Unit 137 - 647 Spanish Dr S											6/13/25																											
Unit 138 - 651 Spanish Dr S											6/13/25																											
Unit 140 - 657 Spanish Way											6/20/25																											
Unit 142 - 652 Spanish Dr N											6/20/25																											
Unit 143 - 644 Spanish Dr N											6/20/25																											
Unit 144 - 636 Spanish Dr N											6/20/25																											
Unit 144 - 636 Spanish Dr N											6/20/25																											
Unit 146 - 620 Spanish Dr N											6/20/25																											
Unit 147 - 612 Spanish Dr N											6/20/25																											
Unit 149 - 596 Spanish Dr N											6/20/25																											
Unit 150 - 588 Spanish Dr N											6/20/25																											
Unit 151 - 580 Spanish Dr N											6/20/25																											
Unit 152 - 572 Spanish Dr N											6/20/25																											
Unit 153 - 564 Spanish Dr N											6/20/25																											
Unit 155 - 548 Spanish Dr N											6/20/25																											
Unit 156 - 540 Spanish Dr N											4/18/25																											
Unit 158 - 676 Spanish Dr N											6/20/25																											

Unit Number	Scopes of Work Included in Whitebox													Scopes of Work Included in Unit Owner Finishes																								
	Green cells indicate a scope of work that is either complete or not included													White Cells Indicate a scope of work that is in progress or not complete																								
	Demolition & Stud Clean	Finish Selections Completed	Framing Repairs	Electrical Rough-in	Plumbing Rough-in	Unit Furring Strips Sheetrock	Insulation	Drywall Hang Tape and Float	Texture	Low Voltage Home Run	Unit Owner Sign Off	Estimated Whitebox Completion Date	Adjusted Whitebox Completion Date	Entry Doors	Interior Sliding Glass Doors	Exterior Sliding Glass Doors	Windows	Storage Doors	Estimated Completion Date - Exterior Doors, Windows and Sliding Glass Doors	Cabinet Renderings Approved	Int. Doors, Base and Trim	Paint	Cabinets	Plank / VCT Flooring	Wall and Bath Tile	Countertops	Plumbing Trim-out	Electrical Trim-out	2nd Trim	Finish Hardware	Flooring	Appliances	Unit Owner Sign Off	Estimated Unit Finishes Completion Date	Adjusted Final Completion Date			
Unit 160 - 694 Spanish Dr N												6/20/25																										
Unit 161 - 702 Spanish Dr N												6/20/25																										
Unit 162 - 710 Spanish Dr N												6/20/25																										
Unit 163 - 718 Spanish Dr N												6/20/25																										
Unit 165 - 734 Spanish Dr N												6/20/25																										
Unit 166 - 740 Spanish Dr N												6/20/25																										
Unit 167 - 748 Spanish Dr N												6/20/25																										
Unit 168 - 756 Spanish Dr N												6/20/25																										
Unit 169 - 855 Spanish Dr S												6/20/25																										
Unit 170 - 863 Spanish Dr S												6/20/25																										
Unit 171 - 871 Spanish Dr S												6/20/25																										
Unit 172 - 879 Spanish Dr S												6/27/25																										
Unit 173 - 887 Spanish Dr S												6/27/25																										
Unit 175 - 755 El Centro												6/27/25																										
Unit 176 - 749 El Centro												6/27/25																										
Unit 178 - 731 El Centro												6/27/25																										
Unit 180 - 715 El Centro												6/27/25																										
Unit 181 - 707 El Centro												6/27/25																										
Unit 184 - 683 El Centro												4/18/25																										
Unit 185 - 675 El Centro (foundation)												6/27/25																										
Unit 186 - 667 El Centro												6/27/25																										
Unit 187 - 668 El Centro												6/27/25																										
Unit 188 - 676 El Centro												6/27/25																										
Unit 190 - 692 El Centro												6/27/25																										
Unit 191 - 700 El Centro												6/27/25																										
Unit 193 - 716 El Centro												6/27/25																										
Unit 194 - 724 El Centro												6/27/25																										
Unit 195 - 732 El Centro												6/27/25																										
Unit 197 - 750 El Centro												6/27/25																										
Unit 199 - 903 Spanish Dr S												6/27/25																										
Unit 200 - 911 Spanish Dr S												6/27/25																										
Unit 203 - 935 Spanish Dr S												6/27/25																										
Unit 204 - 943 Spanish Dr S												6/27/25																										
Unit 205 - 759 Spanish Dr S												6/27/25																										
Unit 206 - 751 Spanish Dr S												6/27/25																										
Unit 207 - 743 Spanish Dr S												6/27/25																										
Unit 208 - 735 Spanish Dr S												6/27/25																										
Unit 211 - 711 Spanish Dr S												6/27/25																										
Unit 212 - 703 Spanish Dr S												6/27/25																										
Unit 213 - 695 Spanish Dr S												6/27/25																										
Unit 215 - 679 Spanish Dr S												6/27/25																										
Unit 216 - 671 Spanish Dr S												4/18/25																										